

11 300

O

100%87%87%337km195km1317 km³
756/756

857/954 km ²		7700/951km ²				
km ²	957/969 km ²	688/672 km ²	81%	89%	102%	956/969
99%						99%

	536/1025 km ³	463/508 km ²	
1189/1215km	52%	91%	97%
459/468	176/240	779/859	813/813
	100%	98%	73%
	91%	50%	423/859
			55%

	326/326	2840/284	158/159
472/483	453/483	2060/4701m	
100%	100%	99%	98%
230/1244m	207/1245m	18.5%	18.5%
		16.6%	230/1243m

	986/996 km ³	99%	408/416
234/258	154/165	452/532	371/532
	98%	90%	93%
	85%	70%	

	125/849km ²	98/1197
km ²	17%	12%

	42/42	5/10	6/6	8/15
	100%	50%	100%	66%
455/606m	400/600m	100%	75%	66%

204/331 km ³	61%
-------------------------	-----

4010/4488m

4010/4488m

3553/4488m

89% 89% 79%

	23245.61	105.51%
1	LM-1	111.45%
2	TH-3	110.49%
3	AD-LD	108.44%
4	LJ-3	107.24%
5	WY-03	105.63%
6	B-M07	105.95%
7	HC-LM2	105.51%
8	LJ-8	104.05%
9	WY-M011	103.33%;
10	24	100.05%
11	LJ-22	81.21%
12	HD13	49.68%

1		120.55%
2		120.09%
3		120.77%
4		129.13%
5		108.65%
6		162.26%
7		167.14%

1	TH-20	153.45%
2	24	150.21%
3	HD13	130.29%
4	LJ-3	124.59%
5	12	124.10%
6	LJ-8	119.55%
7	LJ-22	118.34%


8	CGYZ-1	115.46%
7	WY-03	115.25%
10	TH-C12	110.68%
11	11	105.23%
12	9	105.01%
13	LM-1	99.30%
14	GYI-SGA4	89.61%

6f


105.51%

A horizontal number line with tick marks at intervals of 1 unit, ranging from 0 to 10.

A horizontal number line with tick marks at intervals of 1 unit, ranging from 0 to 10.



2014年重点项目生产计划完成情况图表



项目	九13标	九22标	环8标	九3标	总包面1标	总包面2标	总包面3标	总包面4标	总包面5标	总包面6标	总包面7标	总包面8标
5	11300	19774	26100	28110	17900	10114	9723	8000	7580	8110	8165	7000
7	14723	23401	31202	35023	17872	11657	11226	8278	11631	9030	8108	0
	130	118	120	125	100	115	115	103	153	111	99	0

计划数据 ■ 实际完成 ■ 计划完成率%

	总包面9标	总包面10标	总包面11标	总包面12标	总包面13标	总包面14标	总包面15标
计划数据	6023	4462	5237	7376	9672	10280	1125
实际完成	6715	4695	4693	11080	9215	10795	1396
计划完成率%	111	105	90	150	95	105	124

计划数据

